BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Improvements to Someshwara Hill and surrounding areas at Attur Ward No.03 in Yelahanaka Satelite Town Sub Division**
2	Estimate cost / Amount	Rs.400.00 Lakhs
3	Name of Contractor	Sri. K Gopireddy
4	Amount of Contract	Rs.3,35,82,631
5	Agreement No	10/2021-22
6	No. and date under which the work order has been issued	10/2021-22 Dated: 16/07/2021
7	Time limit originally fixed for completion	09 Months
8	Date of application by the contractor for granting extension	11/4/2022
9	Date of receipt of application in the sub-division office	12/4/2022
10	Extension granted if any:	
	1. From	16/04/2022
	2. To	27/02/2023
11	Work carriedout by the contractor during the original period stipulated in contract	65% of the work completed
12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	10 Months 11 Days
15	Date of recommending time limit applied	

Scanned by TapScanner

16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Delay due to Land Dispute. Hence recommended for time extension.
22	Recommendation of Executive Engineer	As Proposed by AE & AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Cheif Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner